



April Construction Progress Update

Depot Avenue Segment 4

The Depot Avenue Segment 4 project is hitting the home stretch as construction crews have begun placing road base in the last remaining section between SE 8th Street and SE 10th Street. Concrete curb placement, sidewalk construction, and asphalt paving will begin in the very near future on these blocks. The new roundabout on SE Depot Avenue and SE 7th Street is partially open to the north and west. The bike trail has also been reopened at this intersection for pedestrians and cyclists. The roundabout is nearly finished with the first lift of asphalt paved and the landscaping is in place. The project is about 88% complete and is on schedule to finish in the spring of 2018.



Destination South Main

Progress continues along South Main Street with work related to underground utility infrastructure, enhanced sidewalks, and preparation of the new traffic circle that will improve the safety and accessibility of the Hawthorne Trail crossing. Travelers should continue to expect temporary traffic patterns designed to maintain traffic flow through the corridor while also assuring public safety is continued for construction workers as well as the traveling public that includes motorists, bicyclists, and pedestrians.



SE 4th Street Reconstruction

Overhead to underground utility relocations continue on SE 4th Street between Williston Road and Depot Avenue. This work is being done in preparation for the roadway construction that is expected to begin in the very near future. The first phase of roadway construction will include the replacement of the stormwater culverts under SE 4th Street at Sweetwater Branch Creek between SE 13th Avenue and SE 14th Place. This will help reduce flooding in the area during severe rain events.



SW 6th Street Improvements

Crews are currently working on the roadway and pond infrastructure within the Phase 1 section of the project between SW 5th Avenue and SW 2nd Avenue. The contractor has indicated that this section of the roadway and the trail will be opened to the public in May 2018. At the same time, they will begin the Phase 2 work between SW 2nd Ave and W University Ave and reopen the SW 5th St roadway in the Porters neighborhood. The project is about 50% complete and is on schedule to finish in the fall of 2018.

